

HOT WORK PERMIT



Permit Number		Project Name:		Date:
Project No:		Contractor/Sub.:		
Address:		Building:	Room:	
Dept:		Project Coordinator:		
Work to be done:				
Special precautions:				
Exempt from Fire Watch? <input type="checkbox"/> Yes <input type="checkbox"/> No		If yes, must contact Safety Operations for reason:		
<i>The Permit Authorizing Individual (PAI) has been identified, the location of the work is listed above and UNMC accepts the PAI listed below as the Contractor's Hot Work compliance coordinator and responsible party.</i>				
Permit Expires:	Signed:		Signed:	
Daily Log Req. if greater than 24 hours	_____ Permit Authorizing Individual (PAI)		_____ Facilities Management & Planning	
	Name (please print): _____		Name (please print): _____	

-ATTENTION- Before approving any Hot Work Permit, the PAI shall inspect the work area and confirm that precautions have been taken to prevent fire in accordance with NFPA 51B PRECAUTIONS	
<p><u>UNMC ELECTRICIAN ON CALL</u> Call 559-4050 before hot work commences and ask for "The Electrician on Call "</p> <p><input type="checkbox"/> Has Fire Detection Equipment been disarmed (if needed)?</p> <p style="text-align: center;">_____ (TIME) _____ (UNMC ELECTRICIAN INITIALS)</p> <p><u>GENERAL</u></p> <p><input type="checkbox"/> Sprinklers are in service.</p> <p><input type="checkbox"/> Hot work equipment is in good repair.</p> <p><u>WITHIN 35 FEET OF WORK</u></p> <p><input type="checkbox"/> Floors have been swept clean of combustibles.</p> <p><input type="checkbox"/> Combustible floors have been wet down, covered with damp sand, metal, or other shields.</p> <p><input type="checkbox"/> All wall and floor openings have been covered.</p> <p><input type="checkbox"/> Covers have been suspended beneath work to collect sparks.</p> <p><u>WORKS ON WALLS OR CEILING</u></p> <p><input type="checkbox"/> Construction is noncombustible and is without combustible covering.</p> <p><input type="checkbox"/> Combustibles have been moved away from opposite side of wall.</p>	<p><u>WORK ON ENCLOSED EQUIPMENT</u> (tanks, containers, ducts, dust collectors, etc.)</p> <p><input type="checkbox"/> Equipment has been cleaned of all combustibles.</p> <p><input type="checkbox"/> Containers have been purged of flammable vapors.</p> <p><u>FIRE WATCH</u></p> <p><input type="checkbox"/> Is to be provided during Hot Work and 60 minutes after operations.</p> <p><input type="checkbox"/> Has been supplied with a fully charged and operable fire extinguisher.</p> <p><input type="checkbox"/> Has been trained in use of equipment and in sounding fire alarm.</p> <p style="text-align: center;">***** FINAL CHECK *****</p> <p><input type="checkbox"/> 60 minutes after completion of any Hot Work operations the work area and all adjacent areas to which sparks and heat might have spread (including floors above and below and on the opposite side of wall(s) were inspected and found to be fire safe.</p> <p><u>UNMC ELECTRICIAN ON CALL</u> Call 559-4050 at completion of hot work & fire watch and ask for "The Electrician on Call "</p> <p><input type="checkbox"/> Has the detection equipment been rearmed?</p> <p style="text-align: center;">_____ (TIME) _____ (UNMC ELECTRICIAN INITIALS)</p> <p>SIGNED: _____ Permit Authorizing Individual (PAI)</p>

In case of an EMERGENCY, call 559-5555, if campus phone call 9-5555